

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

RWP-"Construction of RUB @ Hindupur in lieu of LC No.58 at Railway.KM.99/60C-700 at KM ¼ of Hindupur-Kodikonda road of Bangalore city, Dharmavaram section in Ananthapur Dist.-Payment of agreement rates for the work done in agreement period and prevailing SSR's along with TP and without price escalation for the work done beyond agreement period to the contracting agency -Orders - Issued.

---

TRANSPORT, ROADS & BUILDINGS (R.II) DEPARTMENT

G.O.Rt.No.872

Dated::22-07-2009

Read the following::

Ref:: 01.GO.Ms.No.90, TR & B (R-II) Department, Dt.20.06.2003.  
02.Representation from the MD, M/s Siddartha Civil Works P.Ltd., Dt.NIL,  
addressed to the Hon'ble M(R&B) with Endt.No.637/M(R&B), Dt.30.20.08.  
03.Lr. from ENC (R&B), Admn., & NH., Hyderabad  
No.38773/EE(CRF)/DEE5/AEE1/2002, Dt.04.02.2009.

-:o0o:-

ORDER::

In the G.O 1<sup>st</sup> read above, Government have accorded administrative sanction for Rs.596.00 lakhs for the work "Construction of RUB @ Hindupur in lieu of LC No.58 at Railway.KM.99/60C-700 at KM ¼ of Hindupur-Kodikonda road of Bangalore city, Dharmavaram section" in Ananthapur District.

2). In his representation 2<sup>nd</sup> read above, MD, M/s Siddartha Civil Works P.Ltd., has stated that the said work was awarded to them and the work could not completed within a stipulated period due to non completion of bridge portion by Railway Authorities and delay in shifting of utilities by Municipal Authorities, AP. Transco and requested for payment of prevailing SSRs, during agreement period and also extended period for the said work.

3) In his letter 3<sup>rd</sup> read above, the ENC, (R&B) Admn., & NH has informed that as per agreement, only EOT can be granted for the delay and price escalation as per Government instructions for cement, steel, BT & POL was also paid. Further he has informed that the work has been executed in the years 2003-04, 2004-05, 2005-06 & 2006-07 against the agreement rates based on SSR 2002-03 and requested the Government to examine and take necessary action on the contractor's request.

4) After careful examination of the matter, Government hereby permit the ENC (R&B), Admn., & NH., to allow agreement rates for the work done in agreement period and prevailing SSRs along with TP and without price escalation for the work done beyond agreement period to the contracting agency for the work "Construction of RUB @ Hindupur in lieu of LC No.58 at Railway.KM.99/60C-700 at KM ¼ of Hindupur-Kodikonda road of Bangalore city, Dharmavaram section" in Ananthapur District

5) The ENC (R&B), Admn., & NH., Hyderabad shall take further necessary action accordingly.

6) This order issues with the concurrence of Finance (Expr.PW) Department vide their UO.No.018824/805/A2/Expr.PWD/09, Dt.20.07.2009

( BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH )

Dr.T.CHATTERJEE,  
PRINCIPAL SECY.TO GOVERNMENT

To  
The ENC (R&B), Admn., & NH., Hyderabad  
The AGAP., Hyderabad  
The Finance (Expr.PW) Dept.  
The PS to Prl.Secy, TR & B Dept.,  
SF/SC

//FORWARDED :: BY ORDER //

SECTION OFFICER.

